



CONSTRUCTION SEQUENCE

- 1. STAKE AND FLAG LIMITS OF CLEARING
- 2. CLEAR AND GRUB SITE
- 3. CONSTRUCT TEMPORARY ROCKED CONSTRUCTION ACCESSES.
- 4. INSTALL SILT FENCING
- 5. CONSTRUCT TEMPORARY SEDIMENT PONDS.
- 6. CUT IN V-DITCH TO DIRECT SURFACE RUNOFF TO SEDIMENT PONDS.
- 7. GRADE ROADWAYS AND BUILDING PAD AREAS.
- 8. INSTALL REMAINDER OF UTILITY SYSTEMS
- 9. PAVE ROADWAYS.
- 10. INSTALL SIDEWALKS AND CURBS.
- 11. REMOVE SILT FENCING AND LANDSCAPE IMMEDIATELY.





SEATTLE, WA 98188
PHONE:
(206) 431-7970
FAX:
(206) 388-1648
WEB SITE:
PACENG COM

Engineering Design, LLC

CITY OF FIFE

TY AND CHARLOTTE POTTER
BTH STREET EAST

PROJECT NO.: **04090**DRAWN BY: **VK**ISSUE DATE: **10-11-06**

SHEET REV.:

TEMPORARY
EROSION/
SEDIMENTATION
CONTROL PLAN

04090TE01-P04.dwg
P04